



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

20th April 2022

Our Reference: 22034:NB1217

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
UNITY PARK – STAGE 2 (TARNEIT)

Please find attached our Report No's 22034/R001 to 22034/R006 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing was performed in January 2022.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to be 'Nick Brock', written over a light blue circular stamp.

Nick Brock

FIGURE 1



ROAD NAME	ROAD CLASSIFICATION	RESERVE WIDTH (M)	ROAD WIDTH			KERS TYPE		VERGE WIDTH (M)	
			LIP TO LIP	INV TO INV	BACK TO BACK	NTHWEST	SHEAST	NTHWEST	SHEAST
HUMMINGBIRD BLVD	CS	25.50	6.10/10.30	7.0/11.20	7.30/11.50	B2	B2	6.60/4.50	11.90/8.80
EVERBLOOM CRESCENT	AS2	18.50	4.60/9.20	5.50/10.10	5.80/10.40	B2/83	B2/83	4.45/6.75	3.95/6.25
CLOVERTREE STREET	AS1	16.00	6.40	7.30	7.60	B2	B2	4.50	4.20
ASPERULA STREET	AS1	16.00	6.40	7.30	7.60	B2	B2	4.50	4.20
SALTGRASS AVENUE	AS1	16.00	6.40	7.30	7.60	B2	B2	4.50	4.20
CALADENIA AVENUE	AS1	16.00	6.40	7.30	7.60	B2	B2	4.50	4.20

LEGEND	
	PROPOSED STAGE BOUNDARY
	PROPOSED DESIGN CONTOURS
	PROPOSED KERB & CHANNEL
	FALL OF ALLOTMENT
	DIRECTION OF OVERLAND FLOW
	FUTURE STAGE BOUNDARY
	PROPOSED RIDGE LINE
	FR219.40 FINISHED RIDGE LEVEL
	FS219.42 FINISHED SURFACE LEVEL
	219.22 EXISTING SURFACE LEVEL
	PROPOSED ROAD PAVEMENT
	PROPOSED CONCRETE FOOTPATH / DRIVEWAY / OFFROAD BIKE PATH
	CUT (> 0.3m)
	FILL (> 0.3m)
	BIKE LANE TREATMENT
	PROPOSED STORMWATER DRAINAGE
	PROPOSED SEWERAGE RETICULATION
	PROPOSED WATER RETICULATION
	PROPOSED ELECTRICITY UNDER GROUND
	PROPOSED COMMUNICATIONS
	PROPOSED GAS RETICULATION
	PROPOSED RECYCLED WATER RETICULATION
	PROPOSED DRAINAGE INLET
	PROPOSED GAS / CLASS A / POTABLE WATER HOUSE CONNECTION
	TEMPORARY SWALE DRAIN
	EXISTING STORMWATER DRAINAGE
	EXISTING SEWER RETICULATION
	EXISTING WATER RETICULATION
	EXISTING RECYCLED WATER RETICULATION
	EXISTING ELECTRICITY UNDER GROUND
	EXISTING COMMUNICATIONS
	EXISTING GAS RETICULATION
	EXISTING FENCE
	FUTURE STORMWATER DRAINAGE
	FUTURE SEWER RETICULATION
	FUTURE WATER RETICULATION
	FUTURE RECYCLED WATER RETICULATION
	FUTURE ELECTRICITY UNDER GROUND
	FUTURE COMMUNICATION
	EXISTING TREES TO BE RETAINED

Planning and Environment Act 1987
Wyndham Planning Scheme
Approved Plan As Required
under Condition 54
Permit No WYP11430/19
Date 24/12/2021

NOTE:
FOR GENERAL NOTES, REFER TO DRAWING NO. 30063302-AAP-AA02DD-CV-DRG-0002.

ROAD NAME	GAS		WATER		RECYCLED WATER		ELECTRICITY		COMMUNICATIONS	
	SIZE	OFFSET (M)	SIZE	OFFSET (M)	SIZE	OFFSET (M)	SIZE	OFFSET (M)	SIZE	OFFSET (M)
HUMMINGBIRD BLVD	SOUTH	2.10	SOUTH	3.70/3.80	SOUTH	2.90	NORTH	2.60	NORTH	1.80
SCHOOL	SOUTH	2.10	SOUTH	3.70/3.80	SOUTH	2.90	NORTH	3.10	NORTH	2.30
EVERBLOOM CRESCENT	WEST	2.30	WEST	3.30	WEST	2.80	EAST	2.50	EAST	1.80
SOUTH OF SALTGRASS AVE	WEST	1.80	WEST	3.15	WEST	2.45	EAST	2.95	EAST	1.90
CLOVERTREE STREET	NORTH	2.10	NORTH	3.10	NORTH	2.60	SOUTH	2.60	SOUTH	1.90
ASPERULA STREET	NORTH	2.10	NORTH	3.10	NORTH	2.60	SOUTH	2.60	SOUTH	1.90
SALTGRASS AVENUE	NORTH	2.10	NORTH	3.10	NORTH	2.60	SOUTH	2.60	SOUTH	1.80
CALADENIA AVENUE	NORTH	2.00	NORTH	3.00	NORTH	2.50	SOUTH	3.00	SOUTH	2.30

Approximate field density test location

AGI Pipe demonstrated behind indented parking B3 kerb to be relocated and positioned behind mountable kerb and placed under indented parking bay. Refer to drawing No. 0282

Issue	Description	DR	CH	VE	Date
04	ISSUED FOR CONSTRUCTION	MD	KM	SE	17.12.21
01	AMENDED TO ADDRESS COUNCIL COMMENTS	MD	KM	SE	15.12.21
02	AMENDED TO ADDRESS COUNCIL COMMENTS	MD	KM	SE	19.11.21
03	ISSUED FOR APPROVAL	MD	KM	SE	26.10.21
01	ISSUED FOR TENDER	MD	KM	SE	20.08.21

Scales

1 : 500

Client

HB Land
A member of Ho Bee Land

Status: **ISSUED FOR CONSTRUCTION**

© Copyright reserved

Original Issue Signatures

Drawn	MD/LAY	Original Size	A1
Designed	R.MACAS	Height Datum	AHD
Project Manager	S.EISEL	Grid	MGA
Verified	K.MAK		

Project: **UNITY PARK STAGE 2 WYNDHAM CITY COUNCIL**

Title: **ROADWORKS AND DRAINAGE LAYOUT PLAN**

Arcadis Australia Pacific Pty Limited
Level 32, 140 William Street
MELBOURNE VIC 3000
ABN 76 104 485 289
Tel No: +61 3 8623 4000
www.arcadis.com/au

Project No.: 30063302 - AAP - AA02DD - CV - DRG - 0220 - A

Date Plotted: 20 Dec 2021 - 05:28pm File Name: C:\Users\dayn4970\ACC\Doc\Arcadis\AU-30063302-Leakes Road Estate\Project Files\01_WORK IN PROGRESS\01_Civil_CV\Stage2\Drawings\30063302-AAP-AA02DD-CV-DRG-0220-Roadworks.dwg



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 22034
Report No 22034/R001
Date Issued 31/01/2022

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 2	Date tested	20/01/22
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	12:00
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No		1	2	3	4	5	6
Location		REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	175
Field wet density	t/m ³	1.95	1.75	1.73	1.70	1.75	1.88
Field moisture content	%	22.7	22.2	22.4	20.6	18.1	19.9

Test procedure AS 1289.5.7.1

Test No		1	2	3	4	5	6
Compactive effort		Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.01	1.81	1.76	1.73	1.81	1.90
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	20.5	24.5	25.0	23.0	19.0	22.5

Moisture Variation From Optimum Moisture Content	2.5% wet	2.0% dry	2.5% dry	2.5% dry	1.0% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	97.5	96.5	98.5	98.5	97.0	99.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 1 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22034
 Report No 22034/R002
 Date Issued 01/02/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 2	Date tested	21/01/22
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:30
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No		7	8	9	10	11	12
Location		REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	175
Field wet density	t/m ³	1.90	1.76	1.68	1.81	1.82	1.83
Field moisture content	%	23.5	31.7	25.7	25.1	26.8	28.4

Test procedure AS 1289.5.7.1

Test No		7	8	9	10	11	12
Compactive effort		Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.93	1.80	1.73	1.84	1.87	1.87
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	26.0	29.0	28.0	27.5	25.5	30.5

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% wet	2.5% dry	2.5% dry	1.5% wet	2.0% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	98.5	97.5	97.0	98.5	97.0	98.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 7 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22034
 Report No 22034/R003
 Date Issued 01/02/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 2	Date tested	24/01/22
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:30
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	16	17	18
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.81	1.67	1.64	1.73	1.86
Field moisture content	%	24.1	25.3	22.7	30.8	23.5

Test procedure AS 1289.5.7.1

Test No	13	14	15	16	17	18
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.80	1.74	1.71	1.77	1.88
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	25.5	28.0	25.5	33.0	23.5

Moisture Variation From Optimum Moisture Content	1.5% dry	2.5% dry	2.5% dry	2.0% dry	0.0%	2.0% dry
--	----------	----------	----------	----------	------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	100.5	96.0	95.5	98.0	100.0	98.0
-----------------------------------	---	-------	------	------	------	-------	------

Material description

No 13 - 18 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22034
 Report No 22034/R004
 Date Issued 10/02/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 2	Date tested	25/01/22
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:00
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	21	22	23	24
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.88	1.90	1.91	1.83	1.90
Field moisture content	%	29.0	28.8	25.4	27.4	27.0

Test procedure AS 1289.5.7.1

Test No	19	20	21	22	23	24
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.92	1.95	1.96	1.91	1.92
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	27.5	27.5	27.5	26.0	29.5

Moisture Variation From Optimum Moisture Content	1.5% wet	1.0% wet	2.0% dry	1.5% wet	2.5% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	98.0	97.5	97.5	96.0	98.5	98.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 19 - 24 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22034
 Report No 22034/R005
 Date Issued 09/02/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 2	Date tested	27/01/22
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:00
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	25	26	27	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.91	1.94	1.90	-	-	-
Field moisture content %	25.9	29.2	28.0	-	-	-

Test procedure AS 1289.5.7.1

Test No	25	26	27	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	1.94	1.97	1.94	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	26.0	29.5	27.5	-	-	-

Moisture Variation From Optimum Moisture Content	0.0%	0.0%	0.5% wet	-	-	-
--	------	------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD}) %	98.0	99.0	98.0	-	-	-
------------------------------------	------	------	------	---	---	---

Material description

No 25 - 27 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22034
 Report No 22034/R006
 Date Issued 09/02/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 2	Date tested	28/01/22
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:00
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	28	29	30	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth	mm	175	175	175	-	-
Field wet density	t/m ³	2.04	2.00	1.88	-	-
Field moisture content	%	22.1	22.5	25.2	-	-

Test procedure AS 1289.5.7.1

Test No	28	29	30	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	-	-
Peak Converted Wet Density	t/m ³	2.06	2.04	1.93	-	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	24.5	25.0	26.0	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% dry	0.5% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	99.0	98.0	97.5	-	-
-----------------------------------	---	------	------	------	---	---

Material description

No 28 - 30 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry