



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

11th February 2023

Our Reference: 22738:NB1447

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
UNITY PARK – STAGE 4 (TARNEIT)

Please find attached our Report No's 22738/R001 to 22738/R004 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing was performed in February 2023.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to read 'Nick Brock', is written over a light blue circular stamp.

Nick Brock

FIGURE 1 (1 of 2)




LEGEND	
	PROPOSED STAGE BOUNDARY
	PROPOSED DESIGN CONTOURS
	PROPOSED KERB & CHANNEL
	FALL OF ALLOTMENT
	DIRECTION OF OVERLAND FLOW
	FUTURE STAGE BOUNDARY
	PROPOSED RIDGE LINE
	FR219.40 FINISHED RIDGE LEVEL
	FS219.42 FINISHED SURFACE LEVEL
	219.22 EXISTING SURFACE LEVEL
	PROPOSED ROAD PAVEMENT
	PROPOSED CONCRETE FOOTPATH / DRIVEWAY / OFFROAD BIKE PATH
	CUT (p = 0.3m)
	FILL (p = 0.3m)
	PROPOSED RETAINING WALL
	PROPOSED STORMWATER DRAINAGE
	PROPOSED SEWERAGE RETICULATION
	PROPOSED WATER RETICULATION
	PROPOSED ELECTRICITY UNDER GROUND
	PROPOSED COMMUNICATIONS
	PROPOSED GAS RETICULATION
	PROPOSED RECYCLED WATER RETICULATION
	PROPOSED DRAINAGE INLET
	PROPOSED GAS / RECYCLED WATER / POTABLE WATER HOUSE CONNECTIONS
	EXISTING STORMWATER DRAINAGE
	EXISTING SEWER RETICULATION
	EXISTING WATER RETICULATION
	EXISTING RECYCLED WATER RETICULATION
	EXISTING ELECTRICITY UNDER GROUND
	EXISTING COMMUNICATIONS
	EXISTING GAS RETICULATION
	EXISTING FENCE
	FUTSHD - FUTURE STORMWATER DRAINAGE
	FUTSW - FUTURE SEWER RETICULATION
	FUTW - FUTURE WATER RETICULATION
	FUTRW - FUTURE RECYCLED WATER RETICULATION
	FUTE - FUTURE ELECTRICITY UNDER GROUND
	FUTC - FUTURE COMMUNICATIONS
	BIKE LANE TREATMENT
	EXISTING TREES TO BE RETAINED
	EXISTING TREES TO BE REMOVED

NOTE:
FOR GENERAL NOTES, REFER TO DRAWING NO. 30063302-AAP-AA04DD-CV-DRG-0002.

Approximate field density test location

Issue	Description	DR	CH	VE	Date
B	ADDITIONAL QWR CONDUITS FOR FUTURE SCHOOL	HP	SE	SE	20/07/22
A	ISSUED FOR CONSTRUCTION	MD	SE	SE	13/07/22
05	DRAINAGE DESIGN UPDATED GOING TO GRAND CENTRAL	MD	CS	SE	08/06/22
04	AMENDED AS PER COUNCIL COMMENTS NO.3	HP	WM	SE	12/06/22
03	AMENDED AS PER COUNCIL COMMENTS NO.2	HP	WM	SE	29/03/22
02	AMENDED AS PER COUNCIL COMMENTS NO.1	HP	WM	SE	08/03/22
01	ISSUED TO COUNCIL FOR APPROVAL	HP	KM	SE	31/01/22



Client: **HB Land**
A member of Ho Bee Land


Status		Project	
FOR CONSTRUCTION		UNITY PARK STAGE 4 WYNDHAM CITY COUNCIL	
© Copyright reserved			
Original Issue Signatures	Original Size	Title	
Drawn: H.PALOMIQUE	A1	ROADWORKS AND DRAINAGE LAYOUT PLAN SHEET 1 OF 2	
Designed: S.HARMANS	Height Datum: AHD		
Project Manager: S.EISEL	Grid: MGA		
Verified: C.SANTOS			

Project	
UNITY PARK STAGE 4 WYNDHAM CITY COUNCIL	
ROADWORKS AND DRAINAGE LAYOUT PLAN SHEET 1 OF 2	

ARCADIS
Arcadis Australia Pacific Pty Limited
Level 18, Queen & Collins Tower
376-380 Collins Street
Melbourne VIC 3000
ABN 76 104 485 289
Tel No: +61 3 9623 4000
www.arcadis.com/au



Project No.: 30063302-AAP-AA04DD-CV-DRG-0220-B
Date: 21 Jul 2022 - 10:07am
File Name: C:\Users\pdonohoe\754ACC\Docs\Arcadis\A-AL-30063302-kaakes Road Estate\Project\HWORK\IN PROGRESS\01_Civil_CV\52044\Drawings\30063302-AAP-AA04DD-CV-DRG-0220-Roadworks.dwg

FIGURE 1 (2 of 2)



Lot No.	Drainage Lot Control Level
401	48.550
402	48.550
403	48.580
404	48.620
405	48.710
406	48.810
407	48.850
408	48.850
408	48.350
409	48.500
410	48.550
411	48.540
412	48.580
413	48.650
414	48.680
415	48.760

*DRAINAGE CONNECTIONS FOR LOTS LISTED IN THE ABOVE TABLE MUST BE CONSTRUCTED TO THE NOMINATED INVERT LEVELS OR LOWER.



LEGEND

- PROPOSED STAGE BOUNDARY
- PROPOSED DESIGN CONTOURS
- PROPOSED KERB & CHANNEL
- FALL OF ALLOTMENT
- DIRECTION OF OVERLAND FLOW
- FUTURE STAGE BOUNDARY
- PROPOSED RIDGE LINE
- FR219.40 FINISHED RIDGE LEVEL
- FS219.42 FINISHED SURFACE LEVEL
- 219.22 EXISTING SURFACE LEVEL
- PROPOSED ROAD PAVEMENT
- PROPOSED CONCRETE FOOTPATH / DRIVEWAY / OFFROAD BIKE PATH
- CUT (r=0.3m)
- FILL (r=0.3m)
- PROPOSED RETAINING WALL
- PROPOSED STORMWATER DRAINAGE
- PROPOSED SEWERAGE RETICULATION
- PROPOSED WATER RETICULATION
- PROPOSED ELECTRICITY UNDER GROUND
- PROPOSED COMMUNICATIONS
- PROPOSED GAS RETICULATION
- PROPOSED RECYCLED WATER RETICULATION
- PROPOSED DRAINAGE INLET
- PROPOSED GAS / RECYCLED WATER / POTABLE WATER HOUSE CONNECTIONS
- EXISTING STORMWATER DRAINAGE
- EXISTING SEWER RETICULATION
- EXISTING WATER RETICULATION
- EXISTING RECYCLED WATER RETICULATION
- EXISTING ELECTRICITY UNDER GROUND
- EXISTING COMMUNICATIONS
- EXISTING GAS RETICULATION
- EXISTING FENCE
- FUTSWD - FUTURE STORMWATER DRAINAGE
- FUTSW - FUTURE SEWER RETICULATION
- FUTW - FUTURE WATER RETICULATION
- FUTRW - FUTURE RECYCLED WATER RETICULATION
- FUTE - FUTURE ELECTRICITY UNDER GROUND
- FUTC - FUTURE COMMUNICATION
- BIKE LANE TREATMENT
- EXISTING TREES TO BE RETAINED
- EXISTING TREES TO BE REMOVED

NOTE:
FOR GENERAL NOTES, REFER TO DRAWING NO. 30063302-AAP-AA04DD-CV-DRG-0002.

SERVICES OFFSET TABLE

ROAD NAME	GAS		WATER		RECYCLED WATER		ELECTRICITY		COMMUNICATIONS	
	SIDE	OFFSET (m)	SIDE	OFFSET (m)	SIDE	OFFSET (m)	SIDE	OFFSET (m)	SIDE	OFFSET (m)
HUMMINGBIRD BLVD.	SOUTH	2.10	SOUTH	3.80	SOUTH	2.80	NORTH	3.10	NORTH	2.30
TABULA ROAD	WEST	2.10	WEST	3.10	WEST	2.50	EAST	3.00	EAST	2.30
CALADENA AVENUE	NORTH	2.00	NORTH	3.00	NORTH	2.50	SOUTH	3.00	SOUTH	2.30
GLABELLA AVENUE	SOUTH	2.10	SOUTH	3.10	SOUTH	2.80	NORTH	2.80	NORTH	1.80
TREFOIL ROAD	EAST	2.10	EAST	3.10	EAST	2.80	WEST	2.80	WEST	1.80
BRIANNA STREET	SOUTH	2.10	SOUTH	3.10	SOUTH	2.80	NORTH	2.80	NORTH	1.80
ANTIPODA STREET	SOUTH	2.10	SOUTH	3.10	SOUTH	2.80	NORTH	2.80	NORTH	1.80
PLANTAGO LANE	-	-	-	-	-	-	EAST	1.00	-	-
CALLANTHIA LANE	-	-	-	-	-	-	EAST	1.00	-	-

ROAD LAYOUT TABLE

ROAD NAME	ROAD CLASSIFICATION	RESERVE WIDTH (m)	ROAD WIDTH			KERB TYPE		VERGE WIDTH (m)	
			LIP TO LIP	INV TO INV	BACK TO BACK	NTHWEST	STHEAST	NTHWEST	STHEAST
HUMMINGBIRD BLVD.	CS	25.50	6.010/3.30	7.011/2.00	7.301/1.50	B2	B2	5.801/5.50	11.800/8.80
TABULA ROAD	AS2	20.00	5.105/3.70	6.010/3.50	6.301/3.00	B2/B3	B2/B3	7.001/7.00	7.001/7.00
CALADENA AVENUE	AS1	16.80	6.40	7.30	7.50	B2	B2	6.20	4.45
GLABELLA AVENUE	AS1	16.80	6.40	7.30	7.50	B2	B2	4.20	4.50
TREFOIL ROAD	AS1	16.80	6.40	7.30	7.50	B2	B2	4.20	4.50
BRIANNA STREET	AS1	16.80	6.40	7.30	7.50	B2	B2	4.20	4.50
ANTIPODA STREET	AS1	16.80	6.40	7.30	7.50	B2	B2	4.20	4.50
PLANTAGO LANE	LW	8.00	-	5.35	-	-	-	0.20	2.45
CALLANTHIA LANE	LW	8.00	-	5.35	-	-	-	0.20	2.45

Issue	Description	DR	CH	VE	Date
B	ADDITIONAL GWR CONDUITS FOR FUTURE SCHOOL	HP	SE	SE	20.07.22
A	ISSUED FOR CONSTRUCTION	MD	SE	SE	13.07.22
05	DRAINAGE DESIGN UPDATED GOING TO GRAND CENTRAL	MD	CS	SE	08.06.22
04	AMENDED AS PER COUNCIL COMMENTS NO.3	HP	EW	SE	12.06.22
03	AMENDED AS PER COUNCIL COMMENTS NO.2	HP	NW	SE	20.03.22
02	AMENDED AS PER COUNCIL COMMENTS NO.1	HP	NW	SE	08.03.22
01	ISSUED TO COUNCIL FOR APPROVAL	HP	NW	SE	31.01.22

Scales

1 : 250
1 : 500

Client

HB Land
A member of Ho Bee Land

Status: FOR CONSTRUCTION

Original Issue Signatures

Drawn: H.PALOMIQUE
Designed: S.SHARMA
Project Manager: S.EISEL
Verified: C.SANTOS

Original Size: A1
Height Datum: AHD
Grid: MGA

Project: UNITY PARK STAGE 4 WYNDHAM CITY COUNCIL

ROADWORKS AND DRAINAGE LAYOUT PLAN SHEET 2 OF 2

ARCADIS

Arcadis Australia Pacific Pty Limited
Level 18, Queen & Collins Tower
376-390 Collins Street
Melbourne VIC 3000
ABN 76 104 485 289
Tel No: +61 3 9623 4000
www.arcadis.com/au

Project No.: 30063302-AAP-AA04DD-CV-DRG-0221-B



COMPACTION ASSESSMENT

Job No 22738
 Report No 22738/R001
 Date Issued 11/02/2023

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 4	Date tested	03/02/23
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:00
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.90	1.89	1.88	1.93	1.91
Field moisture content	%	20.6	18.2	21.5	21.0	20.8

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.95	1.96	1.93	2.01	1.95
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	23.0	20.0	23.0	23.0	21.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	1.5% dry	1.5% dry	2.0% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	97.5	96.5	97.0	96.0	98.0	98.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 1 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22738
 Report No 22738/R002
 Date Issued 11/02/2023

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 4	Date tested	06/02/23
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:00
----------------	-------------------	------------------------	--------	--------------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	1.90	1.95	1.91	1.86	1.83	1.85
Field moisture content	%	24.1	20.7	17.9	18.0	21.4	22.6

Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	0	0	
Peak Converted Wet Density	t/m ³	1.94	2.00	1.93	1.90	1.91	
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	
Optimum Moisture Content	%	25.5	22.5	20.5	19.5	24.0	24.5

Moisture Variation From Optimum Moisture Content	1.5% dry	2.0% dry	2.5% dry	1.5% dry	2.5% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.0	97.0	99.0	98.0	96.0	97.0
---	---	-------------	-------------	-------------	-------------	-------------	-------------

Material description

No 7 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22738
 Report No 22738/R003
 Date Issued 11/02/2023

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 4	Date tested	07/02/23
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	08:30
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	16	17	18	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	1.79	1.78	1.80	1.75	1.76	1.78
Field moisture content	%	24.2	21.1	24.0	23.9	20.6	21.0

Test procedure AS 1289.5.7.1

Test No	13	14	15	16	17	18	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	0	0	
Peak Converted Wet Density	t/m ³	1.85	1.83	1.84	1.83	1.84	
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	
Optimum Moisture Content	%	26.5	24.0	26.0	26.0	22.5	22.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	2.0% dry	2.0% dry	1.5% dry	1.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	96.5	97.0	97.5	95.5	95.5	97.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 13 - 18 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22738
 Report No 22738/R004
 Date Issued 10/02/2023

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 4	Date tested	08/02/23
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:30
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	21	22	23	24	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	1.74	1.74	1.75	1.79	1.74	1.79
Field moisture content	%	21.9	26.3	19.9	19.4	22.1	18.5

Test procedure AS 1289.5.7.1

Test No	19	20	21	22	23	24	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.81	1.81	1.77	1.82	1.82	1.82
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	24.0	28.0	22.0	22.0	24.5	21.0

Moisture Variation From Optimum Moisture Content	2.0% dry	1.5% dry	2.0% dry	2.5% dry	2.5% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	96.0	96.0	99.0	98.0	95.5	98.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 19 - 24 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry