



**CIVIL GEOTECHNICAL SERVICES**  
**ABN 26 474 013 724**  
**PO Box 678 Croydon Vic 3136**  
**Telephone: 9723 0744 Facsimile: 9723 0799**

5<sup>th</sup> July 2024

Our Reference: 23940:NB1900 (Rev.1)

Winslow Constructors Pty Ltd  
50 Barry Road  
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING**  
**UNITY PARK – STAGE 9 (TARNEIT)**

Please find attached our Report No's 23940/R001 to 23940/R007 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in December 2023 and was completed in May 2024.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to read 'Nick Brock', is written over a faint circular stamp.

Nick Brock




# FIGURE 1



### LEGEND

- PROPOSED STAGE BOUNDARY
- PROPOSED DESIGN CONTOURS
- PROPOSED KERB & CHANNEL
- FALL OF ALLOTMENT
- DIRECTION OF OVERLAND FLOW
- FUTURE/EXISTING STAGE BOUNDARY
- PROPOSED RIDGE LINE
- FINISHED RIDGE LEVEL
- FINISHED SURFACE LEVEL
- EXISTING SURFACE LEVEL
- PROPOSED ROAD PAVEMENT
- PROPOSED CONCRETE FOOTPATH/DRIVEWAY
- CUT (0-3%)
- FILL (0-3%)
- TEMPORARY CUT OFF DRAIN
- PROPOSED STORMWATER DRAINAGE
- PROPOSED SEWERAGE RETICULATION
- PROPOSED WATER RETICULATION
- PROPOSED ELECTRICITY UNDER GROUND
- PROPOSED COMMUNICATIONS
- PROPOSED GAS RETICULATION
- PROPOSED RECYCLED WATER RETICULATION
- PROPOSED DRAINAGE INLET
- PROPOSED GAS / RECYCLED WATER / POTABLE WATER HOUSE CONNECTIONS
- EXISTING STORMWATER DRAINAGE
- EXISTING SEWER RETICULATION
- EXISTING WATER RETICULATION
- EXISTING RECYCLED WATER RETICULATION
- EXISTING ELECTRICITY UNDER GROUND
- EXISTING COMMUNICATIONS
- EXISTING GAS RETICULATION
- EXISTING FENCE
- FUTURE STORMWATER DRAINAGE
- FUTURE SEWER RETICULATION
- FUTURE WATER RETICULATION
- FUTURE RECYCLED WATER RETICULATION
- FUTURE ELECTRICITY UNDER GROUND
- FUTURE COMMUNICATIONS
- EXISTING TREES TO BE RETAINED

**NOTE:**  
FOR GENERAL NOTES, REFER TO DRAWING NO. 30063302-AAP-AR000-CV-DRG-022



#### ROAD LAYOUT TABLE

ROAD NAME	ROAD CLASSIFICATION	RESERVE NORTH (m)	RESERVE SOUTH (m)	ROAD WIDTH (m)	BACK TO BACK (m)	SEWER TYPE	SEWER SIZE (mm)	SEWER DEPTH (m)	VERGE WIDTH (m)
EVERBLOOM CRESCENT	AS1	18.00	8.40	7.30	7.80	SD	SD	4.20	4.50
TABULA ROAD	CS	26.00	3.00	15.00	6.00	SD	SD	7.00	7.50
GLABELLA AVENUE	AS1	18.00	8.40	7.30	7.80	SD	SD	4.20	4.50
FLANELL STREET	AS1	18.00	8.40	7.30	7.80	SD	SD	4.20	4.50
CELERY STREET	AS1	18.00	8.40	7.30	7.80	SD	SD	4.20	4.50
OTIELA LANE	LV	8.00	5.20	-	-	-	-	0.20	2.40
SPICATA LANE	LV	8.00	5.20	-	-	-	-	0.20	2.40

#### SERVICES OFFSET TABLE

ROAD NAME	GAS	WATER	RECYCLED WATER	ELECTRICITY	COMMUNICATIONS
EVERBLOOM CRESCENT	EAST 3.10	EAST 3.10	EAST 3.10	WEST 2.80	WEST 1.80
TABULA ROAD	WEST 3.10	WEST 3.10	WEST 3.10	EAST 3.10	EAST 3.10
GLABELLA AVENUE	SOUTH 3.10	SOUTH 3.10	SOUTH 3.10	NORTH 2.80	NORTH 1.80
CELERY STREET	NORTH 3.10	NORTH 3.10	NORTH 3.10	SOUTH 2.80	SOUTH 1.80
OTIELA LANE	NORTH 3.10	NORTH 3.10	NORTH 3.10	SOUTH 1.00	SOUTH 1.80
SPICATA LANE	-	-	-	SOUTH 1.00	-

# Approximate field density test location

<b>Scale</b> 		<b>Client</b> 		<b>Status</b> FOR CONSTRUCTION © Copyright reserved		<b>Project</b> UNITY PARK STAGE 9 WINDHAM CITY COUNCIL			
<b>Drawn</b> H.FALCONIOLE		<b>Original Date</b> A1		<b>Original Date</b> A1		<b>Title</b> ROADWORKS AND DRAINAGE LAYOUT PLAN		Arcadis Australia Pacific Pty Limited Level 18, Queen and Collins Tower 375-380 Collins Street Melbourne VIC 3000 A/NZ Tel: +61 3 9622 2288 Fax: +61 3 9622 4000 www.arcadis.com.au	
<b>Designed</b> S.WARMAN		<b>Height Datum</b> AHD		<b>Grid</b> MGA		Project No. 30063302 - AAP - AA0800 - CV - DRG - 0220 - A Date: 21 Oct 2023 - 02:51 PM		30063302 - AAP - AA0800 - CV - DRG - 0220 - A	
<b>Project Manager</b> S.GAVANEZ		<b>Verified</b> S.GILBERT		Issue No. 01 Description: ISSUED FOR CONSTRUCTION Date: 02/11/23		Issue No. 02 Description: AMENDED AS PER COUNCIL COMMENTS Date: 10/10/23		Issue No. 03 Description: AMENDED AS PER COUNCIL COMMENTS Date: 04/08/23	



# COMPACTION ASSESSMENT

Job No 23940  
 Report No 23940/R001  
 Date Issued 18/12/23

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 9	Date tested	12/12/23
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:30
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m <sup>3</sup>	1.95	1.95	1.96	1.99	1.94	1.97
Field moisture content	%	23.9	22.6	22.0	24.0	23.3	22.9

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	1.99	1.99	1.99	2.01	1.97	2.00
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content	%	26.5	25.5	24.5	26.0	25.5	25.0

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% dry	1.5% dry	2.0% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	98.0	98.0	98.5	99.0	98.5	98.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 1 - 6 Clay Fill
--------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 23940  
 Report No 23940/R002  
 Date Issued 18/03/24

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 9	Date tested	01/02/24
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:30
---------	------------	-----------------	--------	-------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	1.89	1.92	1.86	1.89	1.88
Field moisture content	%	28.9	25.9	27.6	29.1	30.4

### Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	1.93	1.94	1.95	1.90	1.93
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	30.5	28.0	29.0	31.5	32.5

Moisture Variation From Optimum Moisture Content	1.5% dry	2.0% dry	1.0% dry	2.0% dry	2.0% dry	0.0%
--	----------	----------	----------	----------	----------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	98.5	98.5	95.5	99.5	98.0	97.5
-----------------------------------	---	------	------	------	------	------	------

### Material description

No 7 - 12 Clay Fill
---------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 23940  
 Report No 23940/R003  
 Date Issued 19/03/24

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 9	Date tested	13/02/24
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:00
---------	------------	-----------------	--------	-------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth	mm	175	175	175	-	-
Field wet density	t/m <sup>3</sup>	1.97	1.97	1.96	-	-
Field moisture content	%	25.5	26.5	26.6	-	-

### Test procedure AS 1289.5.7.1

Test No	13	14	15	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	-	-
Peak Converted Wet Density	t/m <sup>3</sup>	2.00	1.99	2.00	-	-
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	28.0	29.0	28.5	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% dry	1.5% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	98.5	99.0	98.0	-	-
-----------------------------------	---	------	------	------	---	---

### Material description

No 13 - 15 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 23940  
 Report No 23940/R004  
 Date Issued 19/02/24

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 9	Date tested	15/02/24
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:30
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	16	17	18	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth	mm	175	175	175	-	-
Field wet density	t/m <sup>3</sup>	2.01	1.94	1.98	-	-
Field moisture content	%	23.0	25.0	24.3	-	-

Test procedure AS 1289.5.7.1

Test No	16	17	18	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	-	-
Peak Converted Wet Density	t/m <sup>3</sup>	2.06	1.99	2.00	-	-
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	25.5	27.0	27.0	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% dry	2.5% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	97.5	98.0	99.0	-	-
-----------------------------------	---	------	------	------	---	---

Material description

No 16 - 18 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 23940  
 Report No 23940/R005  
 Date Issued 21/05/24

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 9	Date tested	16/05/24
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:00
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	21	22	23	24
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.95	1.98	1.96	1.97	2.02	1.98
Field moisture content %	20.5	18.6	22.3	19.1	21.1	20.8

Test procedure AS 1289.5.7.1

Test No	19	20	21	22	23	24
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	2.00	2.00	1.99	2.00	2.05	2.02
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	23.0	18.5	24.5	21.5	23.0	23.0

Moisture Variation From Optimum Moisture Content	2.5% dry	0.0%	2.0% dry	2.0% dry	2.0% dry	2.0% dry
--	----------	------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R <sub>HD</sub> )	%	97.5	98.5	98.5	98.0	98.5	98.0
----------------------------------	---	------	------	------	------	------	------

Material description

No 19 - 24 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 23940  
 Report No 23940/R006  
 Date Issued 21/05/24

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 9	Date tested	16/05/24
Location	TARNEIT	Checked by	JHF

<b>Feature</b>	<b>EARTHWORKS</b>	<b>Layer thickness</b>	200 mm	<b>Time:</b> 11:00
----------------	-------------------	------------------------	--------	--------------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	25	26	27	28	29	30	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m <sup>3</sup>	1.95	1.94	1.96	1.92	2.00	1.98
Field moisture content	%	21.1	20.0	21.3	22.5	21.8	23.2

Test procedure AS 1289.5.7.1

Test No	25	26	27	28	29	30	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	0	0	
Peak Converted Wet Density	t/m <sup>3</sup>	1.99	1.98	1.97	2.00	2.05	2.00
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content	%	21.0	22.5	24.0	24.5	23.5	25.0

Moisture Variation From Optimum Moisture Content	0.0%	2.0% dry	2.5% dry	2.0% dry	1.5% dry	2.0% dry
--	------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

<b>Density Ratio ( R<sub>HD</sub> )</b>	%	<b>98.0</b>	<b>98.0</b>	<b>99.5</b>	<b>96.0</b>	<b>97.5</b>	<b>99.0</b>
---	---	-------------	-------------	-------------	-------------	-------------	-------------

Material description

No 25 - 30 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry





# COMPACTION ASSESSMENT

Job No 23940  
 Report No 23940/R007  
 Date Issued 27/06/24

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	UNITY PARK - STAGE 9	Date tested	17/05/24
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	08:30
---------	------------	-----------------	--------	-------	-------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	31	32	33	34	35	36
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	1.94	1.95	1.92	1.91	2.03
Field moisture content	%	19.6	20.0	20.7	21.2	20.6

### Test procedure AS 1289.5.7.1

Test No	31	32	33	34	35	36
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	1.98	1.98	1.95	1.97	2.05
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	21.5	22.5	22.5	23.5	23.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	2.0% dry	2.5% dry	2.0% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	98.5	98.5	98.5	96.5	96.5	99.0
-----------------------------------	---	------	------	------	------	------	------

### Material description

No 31 - 36 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry